

Project health indicators:

On Track Manageable issues risks Major problems	G Y R	PERIOD ENDING:													
	08-May	15-May	22-May	29-May	05-Jun	12-Jun	19-Jun	26-Jun	03-Jul	10-Jul	17-Jul	24-Jul	31-Jul		
Project Scope	G	G	G	G											
Resources	G	G	G	G											
Timeline	G	G	Y	R											
Project Finance	G	G	G	G											
Risks & Issues	G	G	G	G											
Overall Project Health:	G	G	Y	R											

Achievements since last report:

Recommendations of SNS on building elevation and doors provided

Project highlights commentary:

Site visit was conducted to existing rented facilities and new land
Work has started on the new land (mainly digging and office building concrete slab)
Data requirements were discussed and data is being collected
Recommendations of SNS on building elevation and doors provided

Major milestones over next 6 months

Description	Date
Concept Design	11-Jun-2015
AutoCAD Design	25-Jun-2015
Final Drawing	9-Jul-2015

Major activities for the week ahead

Collection of data by Zain

Activities with delayed start or completion:

Sending of AutoCAD drawing of new land
Data requested not yet provided

Project Finances (\$): N/A

Total Approved Budget	Actual Cost to Date	Estimate to Complete	Estimate at Completion	% Variance at Completion
\$65,000	\$0	\$65,000	\$65,000	0.0%

Key Workshops / Meetings & Communications Activities in the next 8 weeks:

Workshop Location	Date/s	Workshop Objective / Comms type and key messages
Dubai	TBD	Delivery of concept design (racking system, MHE, recommendations)
Sudan	TBS	Review of AutCAD design

Project Progress

Project is delayed as no data is provided

Open Issues - Risks:

			Total Received	No. Open	No. Closed
			0	0	0
Issue Description:	Rating	Resp.	Planned Actions:		
Delay in delivering data	High	Zain			
Delay in sending AutCAD	High	Zain			